

**TABLE OF CONTENTS - UPDATE MAY, 2019**

**TRANSPORTATION PLAN UPDATE AND IMPLEMENTATION  
ACTIVITIES**

**MPO UNIFIED PLANNING WORK PROGRAM - UPDATE , 2019**

CODE	AREA	TASK	%	ORIGINAL COMPLETION DATE	PROJECTED COMPLETION DATE	
200.2	Public Participation Plan	Being scheduled to start mid-summer.		On-going		
3001	Functional Classification (Update)	Review of single centerline miles of each functional classification between the last update, the 2045 Street Plan, and the current centerline data is being done to understand the changes that have happened in the City.	15%	30-Jun-19		
300.1	ITS Regional Architecture (Update)	The project was officially kicked off in Grand Forks and a presentation made at the MPO TAC meeting. Background review of material continues and stakeholder meetings by focus area will be scheduled in the coming weeks.	10%	31-Dec-19		
	CAT Route Changes	The public comment period ended March 29th. Comments have been compiled and responses are being prepared for presentation to the City Council.	80%	30-Apr-19		
300.2	CORRIDOR PLANNING	US 2/US 81 Skewed Intersection Study	Alternatives are almost done. Internal review and steering committee review will be needed before they are presented to the public.	30%	30-Jun-19	
		Grand Forks Downtown Parking Study	The study alternatives were displayed as part of the Downtown Action Plan May 1 event. Many comments were received during this display and those comments are being considered.	75%	1-May-20	
		MN 220 N Corridor Study	The draft implementation plan has been submitted for MPO review. The project draft report is anticipated to be submitted on May 22.	70%	31-May-19	
		Downtown Transportation Study	The Request For Proposals (RFP) is out and several consultants are asking questions and requesting information. The submittals are due May 29th.	5%	30-Jun-19	
		Traffic Count Program	Vision Camera Data Collection & Traffic Analysis Enhancements.	10%	On-going	
300.5	SPECIAL STUDIES EGF ADA Transition Plan	A final document is done but transit stop information is needed to be added. This will be done in June	95%	Dec. 2018		
300.54	CAT/UND Shuttle Merger	Involved stakeholders currently working on final costs for service	NA	30-Jun-19		
300.6	PLAN MONITORING, REVIEW AND EVALUATION			On-going		
300.7	GIS Development			On-going		