

TABLE OF CONTENTS- UPDATE DECEMBER, 2020

TRANSPORTATION PLAN UPDATE AND IMPLEMENTATION ACTIVITIES

AREA	TASK	%	ORIGINAL COMPLETION DATE	PROJECTED COMPLETION DATE
Public Participation Plan	Seeking adoption this month.	98%	31-Dec-19	19-Mar-20
ITS Regional Architecture (Update)	Stakeholders met on Feb 25th to review 2nd draft. A 3rd draft is out for review. TAC/Board action is expected in April	88%	31-Dec-19	15-Apr-20
US 2/US 81 Skewed Intersection Study	COMPLETED	100%	31-Oct-19	28-Feb-20
Grand Forks Land Use Plan Update	Released the timeline at March TAC; contract expected in July	5%	31-Dec-20	
East Grand Forks Land Use Plan Update	Released the timeline at March TAC; contract expected in August	5%	31-Dec-20	
Future Bridge Traffic Impact Study	Delayed until results of the Hydraulic Study	2%	31-Dec-20	
Downtown Transportation Study	The Steering Committee met on Feb 14th to review the Future Coniditions Report. The draft is out for comment. Public meeting set for March 12th	60%	30-Jun-20	
Traffic Count Program	Vision Camera Data Collection & Traffic Analysis Enhancements.	60%	On-going	